



Ontario Clean Water Agency
Agence Ontarienne Des Eaux

136 Main Street East
Shelburne, Ontario
Canada L9V 3K5

TEL: 1 866 214 6987
TEL: 519 925 1938
FAX: 519 925 0322
WWW.OCWA.COM

March 28, 2019

Ms. Denyse Morrissey
CAO
Town of Shelburne
203 Main Street East
Shelburne, ON
L9V 3K7

Re: 2018 Annual Performance Report for Shelburne Wastewater Treatment Plant

Attached is the 2018 Performance Report for the **Shelburne Wastewater Treatment Plant** located at 300 Centennial Street in the Town of Shelburne. This report has been completed in accordance with the Amended Environmental Compliance Approval # 6413-ABLQQS dated July 19, 2016 and issued to the Town of Shelburne.

This report was prepared by the Ontario Clean Water Agency on behalf of the Town of Shelburne based on the information we have in our records. The report covers the period from January 1, 2018 to December 31, 2018.

If you have questions regarding the attached report please do not hesitate to contact me at (519) 925-1938.

Kind Regards,

A handwritten signature in blue ink, appearing to read "Don Irvine".

Don Irvine
Senior Operations Manager
Ontario Clean Water Agency
Highlands Hub

DI/mc



**Ontario Clean Water Agency
Agence Ontarienne Des Eaux**

**SHELBURNE
WASTEWATER TREATMENT PLANT**

ANNUAL PERFORMANCE REPORT

**For the period of
JANUARY 1, 2018 TO DECEMBER 31, 2018**

Prepared by the Ontario Clean Water Agency
For The Town of Shelburne

Table of Contents

1. System Description.....	3
2. Monitoring Data and Comparison to Effluent Limits.....	4
2.1 Sampling Frequency	4
2.2 Effluent Objectives and Effluent Limits.....	5
2.3 Comparison of Data to Effluent Objectives and Effluent Limits	5
2.4 Additional Monitoring Parameters	7
2.5 Overview of Success and Adequacy of the Works;.....	8
3. Operating Problems and Corrective Actions	8
4. Major Maintenance Activities	9
5. Effluent Quality Assurance and Control.....	9
6. Calibration and Maintenance Procedures	10
7. Efforts and Results Achieved in Meeting Effluent Objectives.....	10
8. Sludge Generation	11
9. Complaints.....	12
10. By-pass, Spill or Abnormal Discharge Events	12
11. Notice of Modifications.....	12
12. Summary of Completed Modifications.....	12
13. Additional Information	12

Appendix A: 2018 Performance Assessment Report for Shelburne WWTP

Appendix B: Sludge Haulage Summary & Sludge Quality

Appendix C: Calibration Reports

Appendix D: Process Flow Schematic

1. System Description

The Town of Shelburne is a community of approximately 8,900 people located approximately 100 kilometers northwest of Toronto. The community first obtained a waste disposal system in 1968 with the construction of a 5.5 ha lagoon and associated gravity collection and pumping system. The Town grew consistently over the years and eventually overloaded the lagoon system. In July 1981 construction was completed on a wastewater treatment system located at the present location. This expansion consisted of a new trunk sewer, pumping facilities, secondary and tertiary treatment and modifications to the existing lagoons which now provide storm and effluent holding during excess storm flows and plant upsets and maintenance.

The facility consisted of a wet well, a manual screen, grit channels, an oxidation ditch, one secondary clarifier, four effluent sand filters and a chlorine contact chamber. The oxidation ditch used two brush rotors. The facility operated as an extended aeration plant in this configuration from 1981 until December 1999.

A major expansion (Phase 1) took place at the Shelburne WWTP in 1999, changing the configuration of the plant and the method of treating wastewater. The plant went under construction starting in April 1999 with the start-up of the new process in December of 1999. The Shelburne WWTP is still an extended aeration plant. As an extended aeration plant it is designed to remove suspended solids, CBOD₅ and phosphorus from the wastewater. Major improvements were two aeration tanks constructed with fine bubble diffusers. The sludge treatment system consists of a two stage aerobic sludge digestion system with a total storage volume of 580m³, equipped with coarse bubble aeration system and supernatant decanting. The former oxidation ditch was converted to a sludge storage facility with approximately six months storage.

Sludge loading facilities provide for transfer of digested aerobic sludge to trucks. Digested sludge is land-applied as farm fertilizer.

Two ultra-violet radiation banks replaced the sodium hypochlorite disinfection system.

In March 2006 the Ministry of the Environment issued an amended Certificate of Approval # 9046-6GAJUM for the Phase 2 extension and upgrading including;

- Construction of a hauled sewage receiving station;
- Replacement of the raw sewage pumping station - two submersible pumps;
- Replacement of the inlet works;
- Construction of a secondary clarifier ;
- Replacement of the clarifier effluent pump system; and
- Reconfiguration of the stormwater and effluent holding ponds.

In 2017 the Ministry of the Environment and Climate Change issued an amended Environmental Compliance Approval #6413-ABLQQS for upgrading of the filtration and standby power which included;

- Two cloth-filter treatment units with a design capacity of 4,400 m³ each
- One 650 kW standby power diesel generator and 9000L diesel tank with double-walled containment

This facility receives residential, commercial, institutional and industrial wastewater and provides a level of treatment to meet the amended "Environmental Compliance Approval - # 6413-ABLQQS" for discharging into the Beasley Drain a minor tributary of the Boyne River. The Boyne Creek empties into the Nottawasaga River, ultimately meeting Georgian Bay.

A "Process Flow Schematic" is included in Appendix D of this report.

An overview of Shelburne Wastewater Treatment Plant can be found in Table 1:

Table 1. Shelburne Wastewater Treatment Plant Overview

Facility Name	Shelburne Wastewater Treatment Plant
Facility Type	Extended Air STP with Tertiary Treatment
Plant Classification	WWT III
Works Number	110000659
Design Capacity	3,420 m ³ /day
Receiving Water	Besley Drain to Boyne Creek to Nottawasaga River
Certificate of Approval	6413-ABLQQS (Sewage Treatment Plant)

2. Monitoring Data and Comparison to Effluent Limits

As per Section 6a of ECA 6413-ABLQQS, a summary and interpretation of all monitoring data and a comparison to the effluent limits outlined in Effluent Limits of Condition 7, including an overview of the success and adequacy of the Works is required.

2.1 Sampling Frequency

Hauled sewage, raw sewage, and final effluent are sampled on a regular basis. The sampling types and frequencies are summarized in Tables 2, 3 and Table 4. The sampling frequencies meet the requirements set out in Section 9 of ECA 6413-ABLQQS.

Table 2. Hauled Sewage Monitoring – Sampling Frequencies

Parameter	Sample Type	Frequency
BOD ₅	Grab	Monthly
Total Suspended Solids	Grab	Monthly
Total Phosphorus	Grab	Monthly
Total Kjeldahl Nitrogen	Grab	Monthly

Table 3. Raw Sewage Monitoring – Sampling Frequencies

Parameter	Sample Type	Frequency
BOD ₅ *	Composite	Monthly
Total Suspended Solids*	Composite	Monthly
Total Phosphorous*	Composite	Monthly
Total Kjeldahl Nitrogen*	Composite	Monthly

*Refer to Appendix A for monthly sample results.

Table 4. Effluent Sampling Monitoring – Sampling Frequencies

Parameters	Sample Type	Frequency
CBOD ₅ *	Composite	Weekly
Total Suspended Solids*	Composite	Weekly
Total Phosphorous*	Composite	Weekly
Total Ammonia Nitrogen*	Composite	Weekly
E. Coli*	Grab	Weekly
pH	Grab/Probe	Weekly
Temperature	Grab/Probe	Weekly

*Refer to Appendix A for monthly sample results.

2.2 Effluent Objectives and Effluent Limits

The effluent objectives as per Section 6 of ECA 6413-ABLQQS for the Shelburne Wastewater Treatment Plant are:

Table 5. Effluent Objectives as per Section 6 of ECA 6413-ABLQQS

Effluent Parameter	Concentration Objective (mg/L)
CBOD ₅	4.0
Total Suspended Solids	4.0
Total Phosphorous	0.12
Total Ammonia Nitrogen	
June 01 to Sept 30	0.5
Oct 01 to May 31	2.0
E-coli	150 organisms /100 mL (monthly Geometric Mean Density)
pH of the effluent to be maintained between 6.5 to 8.5, inclusive, at all times	

The effluent limits that are to be met as per Section 7 of ECA 6413-ABLQQS for the Shelburne Wastewater Treatment Plant are found in Table 5. Any exceedance with the limits found in Table 5 constitutes a non-compliance with ECA 6413-ABLQQS.

Table 6. Effluent Limits as per Section 7 of ECA 6413-ABLQQS

Effluent Parameter	Average Concentration Limit (mg/L)	Average Waste Loading Limit (kg/day)
CBOD ₅	5.0	17.1
Total Suspended Solids	5.0	17.1
Total Phosphorous	0.25	0.86
Total Ammonia Nitrogen		
Jun 01 to Sep 30	0.8	2.7
Oct 01 to May 31	2.4	8.2
E-coli	200 organisms /100 mL (monthly Geometric Mean Density)	n/a
pH of the effluent to be maintained between 6.0 to 9.5, inclusive, at all times		

2.3 Comparison of Data to Effluent Objectives and Effluent Limits

Analytical and monitoring data for the Shelburne Wastewater Treatment Facility is stored in OCWAs data management system (PDM). Annual and monthly averages for flows, CBOD, BOD₅, Suspended Solids, Total Phosphorous, Nitrogen-series and E.coli can be found in Appendix A. A comparison of analytical data from effluent samples to the effluent objectives and effluent limits shown in the below Tables 7-11:

Table 7.

	CBOD ₅					
	Monthly Average Concentration (mg/L)	Within Objectives (4.0 mg/L)	Within Limits (5.0 mg/L)	Monthly Average Loading (kg/d)	Within Objectives (kg/d)	Within Limits (17.1 kg/d)
January	<2.00	Yes	Yes	<4.99	n/a	Yes
February	<2.75	Yes	Yes	<6.94	n/a	Yes
March	<2.00	Yes	Yes	<4.35	n/a	Yes
April	<2.38	Yes	Yes	<7.15	n/a	Yes
May	<2.00	Yes	Yes	<5.19	n/a	Yes
June	<2.00	Yes	Yes	<4.86	n/a	Yes
July	<2.75	Yes	Yes	<7.11	n/a	Yes
August	<2.25	Yes	Yes	<5.00	n/a	Yes
September	<2.00	Yes	Yes	<3.88	n/a	Yes
October	<2.60	Yes	Yes	<6.26	n/a	Yes
November	<2.00	Yes	Yes	<5.27	n/a	Yes
December	<2.50	Yes	Yes	<6.87	n/a	Yes

Table 8.

	Total Suspended Solids					
	Monthly Average Concentration (mg/L)	Within Objectives (4.0 mg/L)	Within Limits (5.0 mg/L)	Monthly Average Loading (kg/d)	Within Objectives (kg/d)	Within Limits (17.1 kg/d)
January	<2.20	Yes	Yes	<5.49	n/a	Yes
February	<2.00	Yes	Yes	<5.05	n/a	Yes
March	<2.00	Yes	Yes	<4.35	n/a	Yes
April	<2.00	Yes	Yes	<6.02	n/a	Yes
May	<2.40	Yes	Yes	<6.22	n/a	Yes
June	3.75	Yes	Yes	9.12	n/a	Yes
July	2.75	Yes	Yes	7.11	n/a	Yes
August	<2.25	Yes	Yes	<5.00	n/a	Yes
September	<2.00	Yes	Yes	<3.88	n/a	Yes
October	<2.60	Yes	Yes	<6.26	n/a	Yes
November	<2.00	Yes	Yes	<5.27	n/a	Yes
December	<2.00	Yes	Yes	<5.50	n/a	Yes

Table 9.

	Total Phosphorus					
	Monthly Average Concentration (mg/L)	Within Objectives (0.12 mg/L)	Within Limits (0.25 mg/L)	Monthly Average Loading (kg/d)	Within Objectives (kg/d)	Within Limits (0.86 kg/d)
January	0.06	Yes	Yes	0.15	n/a	Yes
February	0.04	Yes	Yes	0.10	n/a	Yes
March	0.04	Yes	Yes	0.08	n/a	Yes
April	0.04	Yes	Yes	0.12	n/a	Yes
May	0.04	Yes	Yes	0.11	n/a	Yes
June	0.04	Yes	Yes	0.11	n/a	Yes
July	0.05	Yes	Yes	0.12	n/a	Yes
August	0.04	Yes	Yes	0.08	n/a	Yes
September	0.03	Yes	Yes	0.05	n/a	Yes
October	0.05	Yes	Yes	0.13	n/a	Yes
November	0.05	Yes	Yes	0.12	n/a	Yes
December	0.03	Yes	Yes	0.09	n/a	Yes

Table 10.

	Total Ammonia Nitrogen (Ammonia Nitrogen + Ammonium Nitrogen)									
	Monthly Average Concentration (mg/L)	Within Objectives (Jun 01-Sept 30 0.5 mg/L)	Within Objectives (Oct 01-May 31 2.0 mg/L)	Within Limits (Jun 01-Sept 30 0.8 mg/L)	Within Limits (Oct 01-May 31 2.4 mg/L)	Monthly Average Loading (kg/d)	Within Objectives (Dec 01-Apr 30 kg/d)	Within Objectives (May 01-Nov 30 kg/d)	Within Limits (June 01-Sept 30 2.7 kg/d)	Within Limits (Oct 01-May 31 8.2 kg/d)
January	<0.32	n/a	Yes	n/a	Yes	<0.80	n/a	n/a	n/a	Yes
February	<1.00	n/a	Yes	n/a	Yes	<2.52	n/a	n/a	n/a	Yes
March	<1.78	n/a	Yes	n/a	Yes	<3.86	n/a	n/a	n/a	Yes
April	<1.94	n/a	Yes	n/a	Yes	<5.83	n/a	n/a	n/a	Yes
May	<0.62	n/a	Yes	n/a	Yes	<1.61	n/a	n/a	n/a	Yes
June	<0.20	Yes	n/a	Yes	n/a	<0.49	n/a	n/a	Yes	n/a
July	<0.10	Yes	n/a	Yes	n/a	<0.26	n/a	n/a	Yes	n/a
August	<0.57	No	n/a	Yes	n/a	<1.27	n/a	n/a	Yes	n/a
September	<0.61	No	n/a	Yes	n/a	<1.19	n/a	n/a	Yes	n/a
October	<0.20	n/a	Yes	n/a	Yes	<0.48	n/a	n/a	n/a	Yes
November	<0.13	n/a	Yes	n/a	Yes	<0.33	n/a	n/a	n/a	Yes
December	<1.52	n/a	Yes	n/a	Yes	4.17	n/a	n/a	n/a	Yes

Table 11.

	E.coli		
	Monthly Geometric Mean Density (Counts/100mL)	Within Objectives (100 counts/100mL)	Within Limits (200 counts/100mL)
January	2.49	Yes	Yes
February	14.97	Yes	Yes
March	2.00	Yes	Yes
April	3.89	Yes	Yes
May	3.48	Yes	Yes
June	3.56	Yes	Yes
July	4.64	Yes	Yes
August	2.00	Yes	Yes
September	5.64	Yes	Yes
October	2.17	Yes	Yes
November	3.13	Yes	Yes
December	4.47	Yes	Yes

2.4 Additional Monitoring Parameters

The following parameters in Table 12 do not have limits or objectives but are monitored on a regular basis (see Section 2.1 for sampling frequency) as required by ECA 6413-ABLQQS. Table 12 and Table 13 summarize the monitoring data for the reporting period.

Raw Sewage Quality:

Table 12. Raw Sewage Monitoring Parameters as required by ECA 6413-ABLQQS for Shelburne Wastewater Treatment Plant, 2018

Parameter	Average	Minimum	Maximum
BOD ₅ * (mg/L)	371.250	236.000	490.000
Total Suspended Solids* (mg/L)	551.583	262.000	1,010.000
Total Phosphorous* (mg/L)	7.322	4.600	10.500
Total Kjeldahl Nitrogen* (mg/L)	48.533	22.200	93.500

*Refer to Appendix A for monthly sample results.

Effluent Limits:

Table 13. Effluent Monitoring Parameters as required by ECA 6413-ABLQQS for Shelburne Treatment Plant, 2018

Parameters	Average	Minimum	Maximum	Average Annual Loading
CBOD ₅	<2.27	<2.00	<2.75	<5.66
Total Suspended Solids	<2.33	<2.00	3.75	<5.773
Total Phosphorus	0.04	0.03	0.06	0.104
Total Ammonia Nitrogen (Jun 1-Sept 30)	<0.37	<0.10	7	-
Total Ammonia Nitrogen (Oct 1- May 31)	<0.94	<0.10	<9.8	-
E.Coli	4.37	2.00	14,967	-
pH	7.78	7.31	8.07	-
Temperature	11.22	5.4	22.1	-

*Refer to Appendix A for monthly sample results.

Table 14. Hauled Sewage Monitoring

Parameter	Average	Minimum	Maximum
BOD ₅ (mg/L)	3084	798	8870
Total Suspended Solids (mg/L)	13,202.22	3,150	46,700
Total Phosphorous (mg/L)	148.43	33.4	490
Total Kjeldahl Nitrogen (mg/L)	628.78	227	2000

2.5 Overview of Success and Adequacy of the Works;

The annual average effluent CBOD₅ concentration was 2.27 mg/L with a removal efficiency of 99.48%. The annual average effluent TSS concentration was 2.33 mg/L with a removal efficiency of 99.78%. The annual average effluent Total Phosphorus concentration was 0.04 mg/L with a removal efficiency of 99.64%.

The bacteriological quality of the effluent complied with the certificate of approval requirement of <200 organisms per 100 ml sample. The annual geometric mean density of organisms for 2018 was 4.369 per 100 ml, indicating extremely effective effluent disinfection.

The total raw sewage volume of wastewater treated in 2018 was 905,276.20 m³. The annual average daily flow of raw sewage was 2,480.81 m³/day was 72.5 % of the design flow (3,420 m³/day). The maximum peak flow of 4,467.80 m³/day occurred on January 12, 2018 due to higher than seasonal temperatures which resulted in rapid snow melt and heavy precipitation. This represents a peak flow of 1.3 times the rated capacity. The wastewater treatment plant operated within the rated capacity 94.5%% of the time (345 out of 365 days of the year)

3. Operating Problems and Corrective Actions

As per Section 6b of ECA 6413-ABLQQS, a description of any operating problems encountered and corrective actions taken is required.

There were no operating problems encountered or corrective actions required at the Shelburne Wastewater Treatment Plant during 2018 that affected the quality of the effluent leaving the plant. All repairs/maintenance can be found in Section 4.

4. Major Maintenance Activities

As per 6c of ECA 6413-ABLQQS, *a summary of all maintenance carried out on any major structure, equipment, apparatus, mechanisms or thing forming part of the works* is required.

For 2018, major maintenance activities that occurred include:

Plant maintenance, including non-scheduled maintenance is monitored using Maximo Workplace Management System. All routine and preventative maintenance was conducted as scheduled in 2018.

- Belwood Electric on-site to replace fan in VFD drive for raw sewage pump #1
- Peter Chung of Selog on-site regarding feedback issue with PLC4, issue corrected
- Belwood Electric on-site issues with soft start on blower #2
- Caldecott Millwright on-site to remove and refurbish mechanical seal on bar screen auger
- Hetek onsite to calibrate gas detectors
- Wessuc/Terrain onsite for East Storm Pond Clean Out
- Belwood Electric onsite blower #4 motor issues, swapped motor 4 for motor 3, motor 4 not needed pending future blower upgrade
- Caldecott Millwright on-site to put rental raw sewage pump in
- Cummins on-site for full bi-annual generator service
- Belwood Electric on-site, Milltronics level sensor replaced on biosolids tank
- Caldecott Millwright on-site for south clarifier repairs
- Meehan's Industrial (contracted by Directrik) on-site to remove RAS pump 1 for repair

5. Effluent Quality Assurance and Control

As per 6d of ECA 6413-ABLQQS, *a summary of any effluent quality assurance or control measures undertaken in the reporting period* is required:

All laboratory analyzed raw sewage and effluent samples (Section 2.1) are analyzed by SGS Canada Inc., which is an ISO 17025 accredited laboratory. In-house tests are conducted for monitoring purposes by licensed operators using standardized methods. The results from in-house tests are used to determine treatment efficiency and to effectively maintain process control. Calibrations and preventative maintenance are performed on facility equipment and monitoring equipment, see Section 4 for more details. In addition to sample analysis, preventative maintenance is scheduled for equipment at the sewage treatment plant and pumping stations at regular frequency (frequency depends on the equipment and type of maintenance). Maintenance activities are scheduled in the work management system Maximo.

Operation by Licensed Operators: This sewage system is operated and maintained by the OCWA's licensed staff. The mandatory licensing program for operators of sewage treatment facilities in Ontario is regulated under the Ontario Water Resources Act (OWRA) Ontario Regulation 129/04. A licensed individual meets the education and experience requirements and has successfully passed the licensing exam.

The following are certified operators who operated this facility during 2018 with current certified classification, certificate numbers and certificate expiry dates.

Table 15.

Operator	Level	Certificate #	Expiry Date
Alex Solomonov	WWT 2	49144	Jul 31, 2021
	WWC 2	16652	Jan 31, 2021
Bill Smith	WWT 2	65685	Aug 31, 2020
	WWC 1	Deemed	Aug 31, 2020
Curtis Parker	WWT 4	79166	Mar 31, 2022
	WWC 3	79167	Jul 31, 2021
Emanuel Castro	WWT 1	95067	Oct 31, 2019
	WWC 1	102934	Nov 30, 2021

6. Calibration and Maintenance Procedures

As per 6e of ECA 6413-ABLQQS, a summary of the calibration and maintenance carried out on all effluent monitoring equipment is required.

All in-house monitoring equipment is calibrated/verified as per manufacturer’s recommendations. Monitoring and metering equipment is also calibrated by a third party on an annual basis. Preventative maintenance is scheduled for all equipment at the sewage treatment plant and pumping stations at regular frequency (frequency depends on the equipment and type of maintenance). Maintenance activities are scheduled within the work management system Maximo, upon completion, Operators set the work order to complete. On a monthly basis, preventative work orders are reviewed for completion.

Flowmetrix Technical Services Inc. was contracted to calibrate flow measuring equipment on September 19, 2018. Copies of these calibration reports can be found in Appendix C of this report.

7. Efforts and Results Achieved in Meeting Effluent Objectives

As per 6f of ECA 6413-ABLQQS, a description of efforts made and results achieved in meeting the Effluent Objectives of Condition 6 is required.

Condition 6 is imposed “to establish non-enforceable effluent quality objectives which the Owner is obligated to use best efforts to strive towards on an ongoing basis. These objectives are to be used as a mechanism to trigger corrective action proactively and voluntarily before environmental impairment occurs and before the compliances limits of Condition 7 are exceeded.”

OCWA as the Operating Authority (on behalf of the Owner) has made best efforts to stay within the Effluent Objectives in the ECA. These efforts are supported through:

- Continuous monitoring equipment
- Regular plant inspections/checks
- In-house sampling and testing
- Laboratory (3rd party) analysis of influent and effluent samples
- Data review
- Process optimization and adjustments (as required)
- Scheduled/preventative maintenance
- Repairs as necessary

A summary of the effluent quality in comparison to the effluent objectives can be found in Tables 7-11 of section 2.3 of this report. These results show that sewage treatment operations for 2018 provided effluent quality that was within all effluent objectives outlined in the ECA and minimized environmental impairment.

8. Sludge Generation

As per 6g of ECA 6413-ABLQQS, a tabulation of the volume of sludge generated in the reporting period, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed is required.

Digested sludge produced at the Shelburne WWTP is land-applied in accordance with the Nutrient Management Act 2002 and Ontario Regulation 267/03.

Grab samples of digested (aerobic) sludge are collected and tested as per these requirements. In 2018 sludge sample analysis were carried out by SGS Lakefield Research Limited. A summary of sludge sample results is provided in Appendix B of this report.

Wessuc Environmental Services Inc. was contracted to haul and spread sludge from the Shelburne plant in 2018. (Certificate of Approval - Waste Management System # 1603-4LGJBN)

The following certified sites were utilized in 2018:

Table 11. Volume of Sludge Generated from Shelburne Wastewater Treatment Plant in 2018

Site	Site Location	Volume of Biosolids (m ³)	Hauler
NASM Submission ID: 23344	D2003	3,781	Wessuc
NASM Submission ID: 23284	W1003	721	Wessuc
NASM Submission ID: 23284	S4006	129	Wessuc
NASM Submission ID: 23002	W1001	654	Wessuc
NASM Submission ID: 23461	D1002	2,083	Wessuc

A total volume of 7,368 m³ of sludge was applied to the above fields from the Shelburne WWTP in 2018.

Based on the design flow and average wastewater quantity and a linear regression with an R² value of 88.07% the anticipated volume of sludge generated for 2019 would be approximately 7,554 m³.




Figure 1. Shelburne Wastewater Treatment Plant Haulage Volumes (2013 to 2018)

9. Complaints

As per 6h of ECA 6413-ABLQQS, *a summary of any complaints received during the reporting period and any steps taken to address the complaints* is required.

A standard operating procedure (SOP) is in place for addressing complaints received from the community. All complaints are addressed and documented in the facility logbook. Community complaint information is entered in OCWA's electronic database system "OPEX". This system contains all the required information and history of all complaints.

No complaints were received during this reporting period with regard to the Shelburne Wastewater Treatment Plant.

10. By-pass, Spill or Abnormal Discharge Events

As per 6i of ECA 6413-ABLQQS, *a summary of all By-pass, spill or abnormal discharge events* is required.

There were no bypasses, spills or abnormal discharge events at the Shelburne Wastewater Treatment Plant during the reporting period.

11. Notice of Modifications

As per 6j of ECA 6413-ABLQQS, *a copy of all Notice of Modifications submitted to the Water Supervisor as a result of Schedule B, Section 1, with a status report on the implementation of each modification* is required.

There were no modifications at the Shelburne Wastewater Treatment Plant during the reporting period.

12. Summary of Completed Modifications

As per 6k of ECA 6413-ABLQQS, *a report summarizing all modifications completed as a result of Schedule B, Section 3* is required.

There were no modifications at the Shelburne Wastewater Treatment Plant during the reporting period.

13. Additional Information

As per 6l of ECA 6413-ABLQQS, *any other information the Water Supervisor requires from time to time* is required.

There were no requests from the Water Supervisor for any other information during the reporting period.

**2018 Annual Performance Report
Shelburne Wastewater Treatment Plant
Amended Environmental Compliance Approval No. 6413-ABLQQS**

Appendix A

Performance Assessment Report

2018

	01/2018	02/2018	03/2018	04/2018	05/2018	06/2018	07/2018	08/2018	09/2018	10/2018	11/2018	12/2018	Total	Avg	Max
Flow:															
Raw Flow: Total - Raw Sewage (m³)	77360.00	70871.00	87431.10	60250.40	60390.90	72950.60	60170.20	68875.10	58175.10	74950.60	70040.80	85225.50	80278.20		
Raw Flow: Avg - Raw Sewage (m³/d)	2465.70	2252.96	2772.29	1911.30	1916.16	2321.35	1941.27	2223.52	1847.58	2417.87	2259.37	2684.06	2480.81		
Raw Flow: Max - Raw Sewage (m³/d)	4487.80	3663.90	4741.20	3006.55	3034.43	3648.40	3043.40	3518.10	2914.60	3648.40	3518.10	4194.40	3648.40		
Eff: Flow: Total - Final Effluent (m³)	77308.00	70871.00	87431.10	60250.40	60390.90	72950.60	60170.20	68875.10	58175.10	74950.60	70040.80	85225.50	80278.20		
Eff: Flow: Avg - Final Effluent (m³/d)	2465.70	2252.96	2772.29	1911.30	1916.16	2321.35	1941.27	2223.52	1847.58	2417.87	2259.37	2684.06	2480.81		
Eff: Flow: Max - Final Effluent (m³/d)	4487.80	3663.90	4741.20	3006.55	3034.43	3648.40	3043.40	3518.10	2914.60	3648.40	3518.10	4194.40	3648.40		
Carbonaceous Biochemical Oxygen Demand: CBOD:															
Raw: Avg CBOD ₅ - Raw Sewage (mg/L)	383.000	391.000	382.000	389.000	278.000	262.000	334.000	354.000	251.000	251.000	228.000	182.000	12	304.983	391.000
Eff: Avg CBOD ₅ - Final Effluent (mg/L)	< 2.000	< 2.700	< 2.600	< 2.375	< 2.000	< 2.000	< 2.750	< 2.250	< 2.000	< 2.800	< 2.000	< 2.500	< 2.369	< 2.750	
Load: CBOD ₅ - Final Effluent (kg/d)	< 4.891	< 6.943	< 6.350	< 5.197	< 4.000	< 4.000	< 7.572	< 5.863	< 4.000	< 7.840	< 4.000	< 6.250	< 6.096	< 7.143	
Percent Removal: CBOD ₅ - Final Effluent (%)	99.478	99.297	99.278	99.289	99.281	99.237	99.177	99.364	99.134	98.874	98.127	98.988	55	99.478	
Biochemical Oxygen Demand: BOD ₅ :															
Raw: Avg BOD ₅ - Raw Sewage (mg/L)	470.000	480.000	468.000	447.000	328.000	315.000	261.000	418.000	258.000	258.000	258.000	314.000	12	371.250	490.000
Eff: Avg BOD ₅ - Final Effluent (mg/L)	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.000	< 2.250	< 2.250	4.000
Load: BOD ₅ - Final Effluent (kg/d)	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 4.891	< 5.482	< 5.482	10.536
Percent Removal: BOD ₅ - Final Effluent (%)	99.574	99.582	99.568	99.553	99.380	99.365	99.234	99.522	99.559	99.153	99.438	99.363	99.522	99.522	99.522
Total Suspended Solids: TSS:															
Raw: Avg TSS - Raw Sewage (mg/L)	798.000	700.000	732.000	807.000	362.000	262.000	487.000	1010.000	548.000	260.000	350.000	268.000	12	551.583	1010.000
Eff: Avg TSS - Final Effluent (mg/L)	< 2.200	< 2.000	< 2.000	< 2.000	< 2.400	< 3.750	< 2.750	< 2.250	< 2.000	< 2.800	< 2.000	< 2.000	< 2.329	< 2.329	3.750
Load: TSS - Final Effluent (kg/d)	< 5.491	< 5.048	< 4.320	< 6.017	< 8.224	< 5.119	< 7.112	< 5.893	< 3.879	< 8.762	< 5.780	< 5.488	< 5.773	< 5.773	9.119
Percent Removal: TSS - Final Effluent (%)	98.720	98.714	98.727	98.752	98.288	98.589	98.447	98.777	98.634	98.653	98.428	98.254	98.777	98.777	98.777
Total Phosphorus: TP:															
Raw: Avg TP - Raw Sewage (mg/L)	7.780	8.510	8.800	8.120	5.700	8.810	10.500	8.780	5.880	5.580	5.040	4.600	12	7.322	10.500
Eff: Avg TP - Final Effluent (mg/L)	< 0.881	< 0.840	< 0.837	< 0.840	< 0.841	< 0.843	< 0.846	< 0.835	< 0.820	< 0.852	< 0.848	< 0.831	< 0.842	< 0.842	0.881
Load: TP - Final Effluent (kg/d)	< 0.152	< 0.100	< 0.081	< 0.121	< 0.108	< 0.105	< 0.123	< 0.078	< 0.050	< 0.126	< 0.121	< 0.068	< 0.104	< 0.104	0.152
Percent Removal: TP - Final Effluent (%)	98.219	98.533	98.577	98.500	98.281	98.348	98.548	98.830	98.558	98.058	98.007	98.321	98.522	98.522	98.639
Mercury Series:															
Raw: Avg THQ - Raw Sewage (mg/L)	61.000	61.000	61.000	61.000	33.200	45.500	61.000	43.100	38.300	26.300	30.400	22.200	12	48.533	61.000
Eff: Avg THQ - Final Effluent (mg/L)	< 0.300	< 1.000	< 1.775	< 1.838	< 0.820	< 0.200	< 0.100	< 0.371	< 0.614	< 0.200	< 0.125	< 0.157	< 0.748	< 0.748	1.838
Load: THQ - Final Effluent (kg/d)	< 0.799	< 2.824	< 3.861	< 5.820	< 1.000	< 0.488	< 0.258	< 1.271	< 1.101	< 0.482	< 0.339	< 0.339	< 1.901	< 1.901	5.820
Eff: Avg MOA-M - Final Effluent (mg/L)	8.282	3.170	3.043	7.085	14.840	17.778	13.475	3.810	5.102	8.288	10.883	5.895	8.361	8.361	17.778
Eff: Avg MOA-H - Final Effluent (mg/L)	< 0.064	< 0.123	< 0.272	< 0.063	< 0.180	< 0.078	< 0.053	< 0.232	< 0.088	< 0.038	< 0.033	< 0.060	< 0.113	< 0.113	0.272
Disturbance:															
Eff: GAO E, Col - Final Effluent (nb/100ml)	2.481	14.887	2.000	3.888	3.482	3.557	4.841	2.000	5.835	2.186	3.130	4.472	4.360	4.360	14.887
Eff: # of samples of E, Col - Final Effluent (nb/100ml)	5	4	4	5	5	4	4	4	4	5	4	4	53	53	53

**2018 Annual Performance Report
Shelburne Wastewater Treatment Plant
Amended Environmental Compliance Approval No. 6413-ABLQQS**

Appendix B

Sludge Haulage Summary & Sludge Quality

2018

Shelburne WWTP - Dally Haulage Summary			
Date	Site	NASM #	Sludge Hauled
May			
5/11/18	D2003	23344	1,081
5/14/18	D2003	23344	1,125
5/16/18	D2003	23344	540
5/17/18	D2003	23344	900
5/18/18	D2003	23344	135
5/24/18	W1003	23284	376
5/25/18	W1003	23284	345
5/25/18	S4006	23284	129
5/28/18	W1001	23002	523.5
5/29/18	W1001	23002	130.5
Total	m3		5,285
September			
9/27/18	D1002	23461	965
9/28/18	D1002	23461	1,118
Total	m3		2,083
Annual			7,368

Ontario Clean Water Agency
Biosolids Quality Report - Liquid
Digester Type: AEROBIC
Metals and Criteria

Facility: SHELBURNE WASTEWATER TREATMENT FACILITY
Works: 5773
Period: 01/01/2018 to 12/01/2018

Note: all parameters in this report will be derived from the Bslq Station

Month	Arsenic (mg/L)	Cadmium (mg/L)	Cobalt (mg/L)	Chromium (mg/L)	Copper (mg/L)	Mercury (mg/L)	Molybdenum (mg/L)	Nickel (mg/L)	Lead (mg/L)	Selenium (mg/L)	Zinc (mg/L)
Site	SHELBURNE WASTEWATER TREATMENT FACILITY										
Station	Bslq Station only										
Parameter Short Name	As	Cd	Co	Cr	Cu	Hg	Mo	Ni	Pb	Se	Zn
T/s	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean	Lab Published Month Mean
Jan	0.400	0.020	0.080	0.430	7.700	0.010	0.220	0.200	0.700	0.100	11.000
Feb	0.500	0.028	0.100	0.730	9.300	0.018	0.350	0.420	0.800	0.100	13.000
Mar	0.550	0.030	0.130	0.940	11.500	0.025	0.370	0.560	0.850	0.100	16.500
Apr	0.550	0.031	0.115	0.875	11.000	0.020	0.375	0.510	0.850	0.100	15.500
May	0.500	0.027	0.110	0.870	11.000	0.021	0.370	0.510	0.800	0.100	15.000
Jun	0.300	0.029	0.080	0.780	7.700	0.017	0.260	0.430	0.500	0.100	11.000
Jul	0.300	0.020	0.070	0.710	6.700	0.023	0.210	0.390	0.500	0.100	9.200
Aug	0.200	0.013	0.060	0.580	5.100	0.013	0.190	0.320	0.400	0.100	7.600
Sep	0.300	0.018	0.080	0.710	6.400	0.017	0.240	0.390	0.500	0.100	10.000
Oct	0.300	0.022	0.090	0.910	6.500	0.017	0.210	0.480	0.600	0.100	11.000
Nov	0.300	0.022	0.080	0.900	7.100	0.021	0.240	0.500	0.600	0.100	11.000
Dec	0.300	0.017	0.080	0.780	5.900	0.011	0.170	0.430	0.600	0.100	8.800
Average	0.375	0.023	0.090	0.768	7.975	0.018	0.267	0.428	0.642	0.100	11.633
Max. Permissible Metal Concentrations (mg/kg of	170.000	34.000	340.000	2,800.000	1,700.000	11.000	94.000	420.000	1,100.000	34.000	4,200.000
Metal Concentrations in Sludge (mg/kg)	13.321	0.819	3.182	27.279	283.304	0.631	9.488	15.216	22.795	3.552	413.262

Ontario Clean Water Agency
 Reynolds Quality Report - Liquid - Based on Last 4 Samples
 Digester F3 per: A1 R00C

Facility: SHELBURNE WASTEWATER TREATMENT FACILITY
 Works: 5773
 Period: 01/01/2018 to 12/01/2018

Note: all parameters in this report will be derived from the Bldg Station

Parameter Short Name	Time Series	09/24/2018	10/31/2018	11/29/2018	12/19/2018	Average	Metal Concentrations in Sludge (mg/L):	Max. Permissible Metal Concentrations (mg/L of Solids):
Al (mg/L)	Lab Published	0.300	0.300	0.300	0.300	0.300	12.526	170
Ca (mg/L)	Lab Published	0.016	0.022	0.022	0.017	0.020	0.835	34
Co (mg/L)	Lab Published	0.080	0.090	0.080	0.080	0.082	3.426	340
Cr (mg/L)	Lab Published	0.710	0.910	0.900	0.760	0.825	34.447	2800
Cu (mg/L)	Lab Published	6.400	6.500	7.100	5.900	6.475	270.355	1700
Hg (mg/L)	Lab Published	0.017	0.017	0.021	0.011	0.017	0.710	11
Mn (mg/L)	Lab Published	0.240	0.210	0.240	0.170	0.215	0.977	94
Ni (mg/L)	Lab Published	0.390	0.480	0.500	0.430	0.450	18.789	470
Pb (mg/L)	Lab Published	0.500	0.600	0.600	0.600	0.575	24.008	1100
Se (mg/L)	Lab Published	0.100	0.100	0.100	0.100	0.100	4.175	34
Zn (mg/L)	Lab Published	10.000	11.000	11.000	8.800	10.200	425.887	4200
E. Coll: Dry Wt (chs/g)	Lab Published	19,679.000	25,830.000	26,921.000	138,141.000	46,270.475	[Cell average of the GLSD	
TS (mg/L)	Lab Published	24,900.000	23,800.000	23,400.000	23,700.000	23,950.000		
V5 (mg/L)	Lab Published							
TP (mg/L)	Lab Published	380.000	410.000	470.000	330.000	387.500		
NO2-N (mg/L)	Lab Published	0.200	0.200	0.300	0.200	0.225		
TKN (mg/L)	Lab Published	1,230.000	1,110.000	1,220.000	1,360.000	1,230.000		
Cl (mg/L)	Lab Published	53.000	70.000	89.000	77.000	72.250		
NO3p_MHAp_N (mg/L)	Lab Published	398.000	317.000	278.000	251.000	311.000		
NO3-N (mg/L)	Lab Published	0.800	0.300	0.300	0.300	0.425		

**2018 Annual Performance Report
Shelburne Wastewater Treatment Plant
Amended Environmental Compliance Approval No. 6413-ABLQQS**

**Appendix C
Calibration Reports
2018**

Western Office
2089 Jetstream Road
London, Ontario
N5V 3P6

Eastern Office
1602 Old Wooler Road
Wooler, Ontario
K0K 3M0

AS FOUND CERTIFICATION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	Magnehelic
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-5474 e dirvine@ocwa.com	MODEL	2000 Series
		CONVERTER SERIAL NUMBER	N/A
		PLANT ID	Shelburne WWTP
		METER ID	Digester Flow
		FIT ID	N/A
		CLIENT TAG	N/A
		OTHER	OCWA# 62546
		GPS COORDINATES	N/A
		VERIFICATION DATE	September 19 2018
		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

VER BY - FM Paris Machuk/Travis Krayetski

Quality Management Standards Information -
Reference equipment and instrumentation used to
conduct this verification test is found in our AC-
QMS document at the time this test was

PRIMARY DEVICE			TEST CRITERIA	
MANUFACTURER	unknown		AS FOUND CERTIFICATION TEST	yes
PRIMARY ELEMENT	Venturi		ALLOWABLE [%] ERROR	5
DIAMETER	inches ?		ERROR, represented as % F.S	no
TRANSMITTER INFORMATION			COMPONENTS TESTED	
LSL (Lower Sensor Limit)	PSI	0.00	CONVERTER DISPLAY	yes
USL (Upper Sensor Limit)	PSI	15.00	mA OUTPUT	NO
SCALING INFORMATION			Flow (F) or Pressure (P)	
LVL (Lower Value Limit)	PSI	0.00	OUTPUT - Linear (L) or SQRT (S)	
UVL (Upper Value Limit)	PSI	0.92		F
Full-scale Diff. Pressure	PSI	0.92		S
Full-scale Flow Rate	LPS	1000.00		

COMPARISON TESTING	0.02	0.06	0.23	0.52	0.92	Target Press.
	0.00	6.51	24.97	56.46	99.89	% dP F.S.
REF. PRESSURE, actual	0.00	0.05	0.23	0.52	0.92	PSI
REF. FLOW RATE, calculated		255.24	499.73	751.40	999.46	LPS
MUT (Reading)	0.00	260.00	505.00	755.00	1000.00	LPS
MUT (Difference)	0.00	4.76	5.27	3.60	0.54	LPS
MUT [% Error], PRESSURE	n/a	n/a	n/a	n/a	n/a	% O.R.
MUT [% Error], FLOWRATE		1.87	1.05	0.48	0.05	% O.R.
mA OUTPUT						
MUT (Reading) min	4.000					mA
MUT (Difference) max	20.000					mA
MUT [% Error]						

ZERO Balance/Equalization Test			QUALITY MANAGEMENT STANDARDS INFO.		
[AF]	PSI	? LPS	[QMS] INFORMATION	IDENT	ID #
[AL]	PSI	? LPS	[REFERENCE]	CRYS	1
			PROCESS METER	PM	2

COMMENTS

Note: Poor resolution on gauge at lower flows
Flows estimated based on visual observation

TESTING RESULTS

TEST	AVG % O.R.	PASS FAIL
DISPLAY	0.66	PASS
mA OUTPUT	N/A	N/A

A reference pressure gauge was used to verify the overall reading accuracy of this device to within the tolerance limits as define above in this report

Serving Ontario in Calibration Services

For Service Call 519-870-3569

Western Office Eastern Office
 2088 Jetstream Road 1602 Old Wooler Road
 London, Ontario Wooler, Ontario
 N5V 3P6 K0K 3M0

AS FOUND CERTIFICATION
PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	Ontario Clean Water Agency	[MUT] MANUFACTURER	Magnehelic
CONTACT	Lisa Benoit Process Compliance Technician Highlands Hub 136 Main St East Shelburne ON L9V 3K5 Tel 519-925-1938 x225 Cel 519-938-7255 E lbenoit@ocwa.com	MODEL	2000 Series
		CONVERTER SERIAL NUMBER	N/A
		PLANT ID	Shelburne WWTP
		METER ID	Aeration Flow
		FIT ID	N/A
		CLIENT TAG	N/A
		OTHER	OCWA# 62544
		GPS COORDINATES	N/A
VER. BY - FM	Travis Krayetski/Paul Machuk	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL DUE DATE	September 2019

PRIMARY DEVICE			TEST CRITERIA	
MANUFACTURER	unknown		AS FOUND CERTIFICATION TEST	yes
PRIMARY ELEMENT	Venturi		ALLOWABLE [%] ERROR	5
DIAMETER	inches ?		ERROR, represented as % F.S.	no
TRANSMITTER INFORMATION			COMPONENTS TESTED	
LSL (Lower Sensor Limit)	psi	0.00	CONVERTER DISPLAY	yes
USL (Upper Sensor Limit)	psi	15.00	mA OUTPUT	no
SCALING INFORMATION			Flow (F) or Pressure (P)	
LVL (Lower Value Limit)	psi	0.00	OUTPUT - Linear (L) or SQRT (S)	
UVL (Upper Value Limit)	psi	0.92		F
Full-scale Diff. Pressure	psi	0.92		S
Full-scale Flow Rate	LPS	1000.00		

COMPARISON TESTING	0.02	0.06	0.23	0.52	0.92	Target Press.
	0.00	6.51	24.97	56.46	100.00	% dP F.S.
REF. PRESSURE, actual	0.00	0.06	0.23	0.52	0.92	psi
REF. FLOW RATE, calculated	0.00	255.24	499.73	751.40	1000.00	LPS
MUT [Reading]	0.00	245.00	495.00	740.00	1000.00	LPS
MUT [Difference]	0.00	-10.24	-4.73	-11.40	0.00	LPS
MUT [% Error], PRESSURE	n/a	n/a	n/a	n/a	n/a	% O.R.
MUT [% Error], FLOWRATE		-4.01	-0.95	-1.52	0.00	% O.R.
mA OUTPUT						
MUT [Reading] min 4.000 mA						
MUT [Difference] max. 20.000 mA						
MUT [% Error]						

ZERO Balance/Equalization Test			QUALITY MANAGEMENT STANDARDS INFO.		
[AF]	psi	? LPS	[QMS] INFORMATION IDENT.	ID #	
[AL]	psi	? LPS	[REFERENCE]	CRYS	1
			PROCESS METER	PM	2

COMMENTS
 Note: Poor resolution on gauge at lower flows
 Flows estimated based on visual observation

TESTING RESULTS

TEST	AVG % O.R.	PASS FAIL
DISPLAY	-1.62	PASS
mA OUTPUT	N/A	N/A

A reference pressure gauge was used to verify the overall reading accuracy of this device to within the tolerance limits as defined above in this report

Serving Ontario in Calibration Services

For Service Call 519-870-3569

Western Office Eastern Office
 2088 Jetstream Road 1602 Old Wooler Road
 London, Ontario Wooler, Ontario
 N5V 3P6 K0K 3M0

AS FOUND CERTIFICATION
 FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL

CUSTOMER OCWA - West Highlands Hub
CONTACT Don Irvine
 Process Compliance Technician
 p 519-925-1938 x225
 c 519-321-9474
 e dirvine@ocwa.com

[MUT] MANUFACTURER
MODEL
SERIAL NUMBER
FUSE

EQUIPMENT DETAIL

Krohne
 IFC010D
 A99 15693
 PLANT ID Shelburne WWTP
 METER ID WAS Flow
 FIT ID FIT-01
 CLIENT TAG OCWA# 62478
 OTHER N/A
 GPS COORDINATES N44 05 063 W080 11 535

VER. BY - FM Travis Krayetshi

Quality Management Standards Information -
 Reference equipment and instrumentation used to
 conduct this verification test is found in our AC-
 QMS document at the time this test was

VERIFICATION DATE September 19, 2018
 CAL FREQUENCY Annual
 CAL DUE DATE September 2019

PROGRAMMING PARAMETERS

DIAMETER (DN) mm 80
 F.S. FLOW - MAG LPS 39.5
 F.S. RANGE - O/P LPS 27 800
 CAL. K-FACTOR GKL 5 16200

FORWARD TOTALIZER INFORMATION

AS FOUND 452622 M3
 AS LEFT 452627 M3
 DIFFERENCE 5 M3

TEST CRITERIA

AS FOUND CERTIFICATION TEST Yes
 FORWARD FLOW DIRECTION Yes
 ALLOWABLE (%| ERROR) 5

COMPONENTS TESTED

CONVERTER DISPLAY yes
 mA OUTPUT yes
 TOTALIZER Yes
 ACCURACY BASED ON (% or |) yes
 ERROR DOCUMENTED IN THIS REPORT, BASED ON (% or |)

Zero Offset Flow LPS 0.020

FLOW TUBE SIMULATION

		0.0	0.5	1.0	2.0	5.0	m/s	
		0.0	5.0	10.0	20.0	50.0	% F.S. Flow	
		0.0	7.2	14.3	28.5	71.2	% F.S. Range	
REF. FLOW RATE		0.012	1.889	3.966	7.921	19.784	LPS	
MUT [Reading]		0.010	1.599	3.961	7.922	19.795	LPS	
MUT [Difference]		-0.002	0.010	-0.003	0.001	0.011	LPS	
MUT [% Error]		-16.67	0.49	-0.08	0.02	0.06	%	
mA OUTPUT		4.000	5.145	6.283	8.559	15.386	mA	
MUT [Reading]	min 4.000 mA	3.992	5.132	6.290	8.553	15.387	mA	
MUT [Difference]	max. 20.000 mA	-0.008	-0.013	0.007	-0.006	0.001	mA	
MUT [% Error]		-0.20	-0.25	0.11	-0.07	0.00	%	
TOTALIZER - REF. FLOW RATE							19.784	LPS
TOTALIZER [MUT]							3	M3
TEST TIME							151.76	SECONDS
CALC. TOTALIZER							3.002	M3
ERROR							-0.08	%

COMMENTS

QUALITY MANAGEMENT STANDARDS INFO.

[QMS] INFORMATION	IDENT	ID #
[REFERENCE] FTS	KRO	1
PROCESS METER	PM	2
ANALOG METER	AM	N/A
STOP WATCH	SW	N/A

RESULTS

TEST	AVG % o.r.	PASS FAIL
DISPLAY	0.12	PASS
mA OUTPUT	-0.08	PASS
TOTALIZER	-0.08	PASS

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified with in this report.

Western Office
2088 Jetstream Road
London, Ontario
N5V 3P6

Eastern Office
1602 Old Wooler Road
Wooler, Ontario
K0K 3M0

AS FOUND CERTIFICATION
FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		[MUT] MANUFACTURER	EQUIPMENT DETAIL
CUSTOMER	OCWA - West Highlands Hub		Krohne
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	IFCD10D
		SERIAL NUMBER	A99 15978
		FUSE	On Board Plug
		PLANT ID	Shelburne WWTP
		METER ID	RAS Tank #1
		FIT ID	FIT-02
		CLIENT TAG	OCWA# 62479
		OTHER	N/A
		GPS COORDINATES	N/A
VER. BY - FM	Travis Krayetski	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC- QMS document at the time this test was		CAL FREQUENCY	Annual
		CAL DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	100	AS FOUND	7809020	M3
F S FLOW - MAG	LPS	62.0	AS LEFT	7809031	M3
F.S. RANGE - O/P	LPS	66 700	DIFFERENCE	11	M3
CAL. k-FACTOR	GKL	5 24300	TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE [%] ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	Yes	
			ACCURACY BASED ON [% o.r.]	yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % o.r.		

Zero Offset Flow LPS 0.0290

FLOW TUBE SIMULATION

		0.0	1.0	2.0	5.0	10.0	m/s
		0.0	10.0	20.0	50.0	100.0	% F.S. Flow
		0.0	9.4	18.8	47.1	94.1	% F.S. Range
REF. FLOW RATE		0.020	6.296	12.571	31.398	62.776	LPS
MUT [Reading]		0.010	6.300	12.560	31.400	62.790	LPS
MUT [Difference]		-0.010	0.004	-0.011	0.002	0.014	LPS
MUT [% Error]		-50.00	0.07	-0.09	0.01	0.02	%
mA OUTPUT		4.000	5.510	7.016	11.532	19.059	mA
MUT [Reading]	min. 4.000 mA	3.995	5.505	7.010	11.525	19.042	mA
MUT [Difference]	max. 20.000 mA	-0.005	-0.004	-0.006	-0.007	-0.017	mA
MUT [% Error]		-0.12	-0.08	-0.08	-0.06	-0.09	%
TOTALIZER - REF. FLOW RATE						62.776	LPS
TOTALIZER [MUT]						6	M3
TEST TIME						95.87	SECONDS
CALC TOTALIZER						6.018	M3
ERROR						-0.31	%

COMMENTS

QUALITY MANAGEMENT STANDARDS INFO.

[QMS] INFORMATION	IDENT	ID #
[REFERENCE] FTS	KRO	1
PROCESS METER	PM	2
ANALOG METER	AM	N/A
STOP WATCH	SW	N/A

RESULTS

TEST	AVG % o.r.	PASS FAIL
DISPLAY	0.00	PASS
mA OUTPUT	-0.09	PASS
TOTALIZER	-0.31	PASS

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

Western Office
2088 Jetstream Road
London, Ontario
N5V 3P6

Eastern Office
1602 Old Wooler Road
Wooler, Ontario
K0K 3M0

AS FOUND CERTIFICATION
FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	Krohne
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	IFC010D
		SERIAL NUMBER	A99 15977
		FUSE	Pull Plug on Board
		PLANT ID	Shelburne WWTP
		METER ID	RAS Tank #2
		FIT ID	FIT 03
		CLIENT TAG	OCWA# 62480
		OTHER	N/A
		GPS COORDINATES	N/A
VER. BY - FM	Travis Krzyetcki	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	100	AS FOUND	8231859	M3
F.S. FLOW - MAG	LPS	63.7	AS LEFT	8231678	M3
F.S. RANGE - O/P	LPS	66 700	DIFFERENCE	19	M3
CAL k-FACTOR	GKL	5 31800	TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE [%] ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	yes	
			ACCURACY BASED ON [%] or [yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % or [
Zero Offset Flow	LPS	0.0400			

FLOW TUBE SIMULATION							
		0.0	1.0	2.0	5.0	10.0	m/s
		0.1	10.1	20.1	50.1	100.1	% F.S. Flow
		0.1	9.6	19.1	47.8	95.5	% F.S. Range
REF. FLOW RATE		0.040	6.405	12.771	31.867	63.694	LPS
MUT [Reading]		0.030	5.390	12.760	31.870	63.710	LPS
MUT [Difference]		-0.040	-0.015	-0.011	0.003	0.016	LPS
MUT [% Error]		-100.00	-0.24	-0.08	0.01	0.03	%
mA OUTPUT		4.000	5.537	7.063	11.644	19.279	mA
MUT [Reading]	min. 4.000 mA	3.997	5.531	7.063	11.650	19.287	mA
MUT [Difference]	max. 20.000 mA	-0.003	-0.006	0.000	0.006	0.008	mA
MUT [% Error]		-0.08	-0.10	-0.01	0.05	0.04	%
TOTALIZER - REF. FLOW RATE						63.694	LPS
TOTALIZER (MUT)						7	M3
TEST TIME						110.53	SECONDS
CALC TOTALIZER						7.065	M3
ERROR						-0.94	%

COMMENTS			QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
			[QMS] INFORMATION	IDENT	ID #	TEST	AVG % or	PASS FAIL
			[REFERENCE] FTS	KRO	1	DISPLAY	-0.07	PASS
			PROCESS METER	PM	2	mA OUTPUT	-0.02	PASS
			ANALOG METER	AM	N/A	TOTALIZER	-0.94	PASS
			STOP WATCH	SW	N/A			

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report

Western Office Eastern Office
 2080 Jetstream Road 1602 Old Wooler Road
 London, Ontario Wooler, Ontario
 N5V 3P6 K0K 3M0

AS FOUND CERTIFICATION
 FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	Krohne
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	IFC010D
		SERIAL NUMBER	A99 15979
		FUSE	Pull plug on Board
		PLANT ID	Shelburne WWTP
		METER ID	Truck Fill Flow
		FIT ID	FIT-04
		CLIENT TAG	n/a
		OTHER	OCWA# 62618
		GPS COORDINATES	n/a
VER. BY - FM	Paris Machuk	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL FREQUENCY	Annual
		CAL DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	100	AS FOUND	47402	M3
F.S. FLOW - MAG	LPS	60.4	AS LEFT	47422	M3
F.S. RANGE - O/P	LPS	75 000	DIFFERENCE	20	M3
CAL. k-FACTOR	GKL	5 04500			
			TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE [%] ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	Yes	
			ACCURACY BASED ON [% o.r.]	yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % o.r.		
Zero Offset Flow	LPS	0 0300			

FLOW TUBE SIMULATION

		0.0	1.0	2.0	5.0	10.0	m/s
		0.0	10.0	20.0	50.0	100.0	% F.S. Flow
		0.0	8.1	16.1	40.3	60.6	% F.S. Range
REF. FLOW RATE		0.03	6.07	12.11	30.22	60.42	LPS
MUT [Reading]		0.03	6.04	12.08	30.14	60.24	LPS
MUT [Difference]		0.00	-0.03	-0.05	-0.08	-0.18	LPS
MUT [% Error]		0.00	-0.47	-0.39	-0.27	-0.29	%
mA OUTPUT		4.000	5.295	6.583	10.448	16.889	mA
MUT [Reading]		min 4.000 mA	3.598	5.292	6.595	10.449	16.873
MUT [Difference]		max. 20.000 mA	-0.002	-0.003	0.003	0.001	-0.016
MUT [% Error]			-0.05	-0.05	0.05	0.01	-0.09
TOTALIZER - REF. FLOW RATE						60.416	LPS
TOTALIZER [MUT]						15	M3
TEST TIME						248.91	SECONDS
CALC TOTALIZER						15.038	M3
ERROR						-0.25	%

COMMENTS

COMMENTS	QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
	[QMS] INFORMATION	IDENT.	ID #	TEST	AVG % o.r.	PASS FAIL
	[REFERENCE] FTS	KRO	1	DISPLAY	-0.36	PASS
	PROCESS METER	PM	11	mA OUTPUT	-0.03	PASS
	ANALOG METER	AM	N/A	TOTALIZER	-0.25	PASS
	STOP WATCH	SW	N/A			

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

Western Office Eastern Office
2088 Jetstream Road 1602 Old Wooler Road
London, Ontario Wooler, Ontario
N5V 3P6 K0K 3M0

AS FOUND CERTIFICATION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	Milltronics
CONTACT	Don Irvine Process Compliance Technician p 519-525-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	OCM-III
		CONVERTER SERIAL NUMBER	N/A
		PLANT ID	Shelburne WWTP
		METER ID	Effluent Flow
		FIT ID	FIT 05
		CLIENT TAG	OCWA# 62566
		OTHER	N/A
		GPS COORDINATES	N/A
VER. BY - FM	Paris Machuk/Travis Krayetski	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

PROGRAMMING PARAMETERS				TOTALIZER	
THROAT DIMENSION (DN)	inches		9	AS FOUND	15271950 M3
EMPTY DISTANCE	m		0.870	AS LEFT	15271975 M3
MAX. HEAD	m		0.345	DIFFERENCE	25 M3
DEAD ZONE	m		0.525	TEST CRITERIA	
BLANKING DISTANCE	m		0.305	AS FOUND CERTIFICATION TEST	Yes
MAX. FLOW	LPS		105.0	ALLOWABLE [%] ERROR	5
F.S. RANGE - O/P	LPS		105.0	COMPONENTS TESTED	
				CONVERTER DISPLAY	yes
				mA OUTPUT	yes
				TOTALIZER	yes
				ACCURACY BASED ON [% or]	no
				ERROR DOCUMENTED IN THIS REPORT - BASED ON % F.S.	

Ultrasonic sensor installed to ensure full scale flow condition

AS FOUND TEST RESULTS

		0.0	15.0	43.5	80.8	89.2	% F.S. Range
REF. FLOW RATE		0.000	15.801	45.630	84.854	93.661	m
MUT [Reading]		0.000	16.100	45.230	84.400	93.086	LPS
MUT [Difference]		0.000	0.299	-0.400	-0.454	-0.575	LPS
MUT [% Error]		n/a	0.28	-0.38	-0.43	-0.55	%
mA OUTPUT		4.000	6.408	10.954	16.931	18.273	mA
MUT [Reading]	min. 4.000 mA	3.981	6.433	10.882	16.843	18.107	mA
MUT [Difference]	max. 20.000 mA	-0.019	0.025	-0.072	-0.088	-0.106	mA
MUT [% Error]		-0.10	0.13	-0.36	-0.44	-0.53	%
TOTALIZER - REF. FLOW RATE						93.661	LPS
TOTALIZER [MUT]						10	M3
TEST TIME						107.82	SECONDS
CALC. TOTALIZER						10.099	M3
ERROR						-0.99	%

COMMENTS

QUALITY MANAGEMENT STANDARDS INFO.

[QMS] INFORMATION	IDENT.	ID #
(REFERENCE) LEVEL	Sim BOARD	n/a
PROCESS METER	PM	2
STOP WATCH	SW	n/a

RESULTS

TEST	AVG %FS	PASS FAIL
DISPLAY	-0.27	PASS
mA OUTPUT	-0.26	PASS
TOTALIZER	-0.99	PASS

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

Western Office Eastern Office
 2088 Jetstream Road 1602 Old Wooler Road
 London, Ontario Wooler, Ontario
 N5V 3P6 K0K 3M0

AS FOUND CERTIFICATION
FORWARD FLOW DIRECTION
PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	ROSEMOUNT
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	8712
		CONVERTER SERIAL NUMBER	0860188157
		PLANT ID	Shelburne WWTP
		METER ID	Raw Sewage Flow
		FIT ID	FIT-06
		CLIENT TAG	n/a
		OTHER	n/a
		GPS COORDINATES	n/a
		VERIFICATION DATE	September 19 2018
		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

VER. BY - FM Paris Machuk

Quality Management Standards Information -
 Reference equipment and instrumentation used to
 conduct this verification test is found in our AC-
 QMS document at the time this test was

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION	
DIAMETER (DN)	mm	200	AS FOUND	895950720 LITER
F.S. FLOW - MAG	LPS	387.3	AS LEFT	LITER
F.S. RANGE - O/P	LPS	150.000	DIFFERENCE	-895950720 LITER
TUBE CAL. FACTOR		1025505911000011		
			TEST CRITERIA	
			AS FOUND CERTIFICATION TEST	Yes
			FORWARD FLOW DIRECTION	Yes
			ALLOWABLE [%] ERROR	5
			COMPONENTS TESTED	
			CONVERTER DISPLAY	yes
			mA OUTPUT	yes
			TOTALIZER	yes
			ACCURACY BASED ON [% or]	yes
			ERROR DOCUMENTED IN THIS REPORT; BASED ON % or.	

VERIFICATOR CAL. FACTOR 1000015010000000
 [16-digits]

FLOW TUBE SIMULATION

	0	3	10	30	f/s
DISPLAY	0.000	3.000	10.000	30.000	f/s
MUT Reading	0.000	3.000	10.000	30.010	f/s
MUT % Error	n/a	0.00	0.00	0.03	%
mA OUTPUT	4.000	5.600	9.333	20.000	mA
MUT Reading	4.000	5.601	9.336	20.009	mA
MUT % Error	20	0.02	0.03	0.05	%
TOTALIZER				30.00	f/s
TEST Accumulation				2032.00	fl
TIME				67.69	seconds
CALC. Velocity				30.02	f/s
% Error				0.06	%

*All values are for "As Found" values

COMMENTS

QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
[QMS] INFORMATION	IDENT	ID #	TEST	AVG % or	PASS FAIL
[REFERENCE] FTS	ROS	1	DISPLAY	0.01	PASS
PROCESS METER	PM	11	mA OUTPUT	0.03	PASS
ANALOG METER	AM	n/a	TOTALIZER	0.06	PASS
STOP WATCH	SW	Yes			

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

AS FOUND CERTIFICATION
 FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	ABB
CONTACT	Don Irvine Process Compliance Technician p 519-525-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	MagMaster
		CONVERTER SERIAL NUMBER	3K620000015305
		FUSE	Panel G - Breaker #8
		PLANT ID	Sheburne WWTP
		METER ID	Storm Return Flow
		FIT ID	FIT-08
		CLIENT TAG	N/A
		OTHER	N/A
		GPS COORDINATES	N44 05 063 W080 11 535
VER. BY - FM	Travis Krayetski	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	200	AS FOUND	539764	M3
F S. FLOW - MAG	LPS	468.4	AS LEFT	539783	M3
F.S. RANGE - O/P	LPS	100 000	DIFFERENCE	19	M3
TUBE CAL FACTOR	1	1.49102			
			TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE [%] ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	yes	
			ACCURACY BASED ON [% or]	yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % or .		

FLOW TUBE SIMULATION							
		0.0	0.2	0.5	1.0	2.0	m/s
		0	2	5	10	20	% F.S. Flow
		0.0	9.4	23.4	46.8	93.7	% F.S. Range
REF. FLOW RATE		0.00	9.37	23.42	46.84	93.68	LPS
MUT [Reading]		0.00	9.33	23.42	46.83	93.68	LPS
MUT [Difference]		0.00	-0.04	0.00	-0.01	0.00	LPS
MUT [% Error]		n/a	-0.41	0.00	-0.03	0.00	%
mA OUTPUT		4.000	5.499	7.747	11.495	18.989	mA
MUT [Reading]	min. 4.000 mA	3.991	5.491	7.732	11.471	18.954	mA
MUT [Difference]	max. 20.000 mA	-0.009	-0.006	-0.015	-0.024	-0.035	mA
MUT [% Error]		-0.22	-0.11	-0.20	-0.21	-0.19	%
TOTALIZER - REF. FLOW RATE						93.683	LPS
TOTALIZER [MUT]						10	M3
TEST TIME						107.01	SECONDS
CALC TOTALIZER						10.028	M3
ERROR						-0.28	%

COMMENTS	QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
	[QMS] INFORMATION	IDENT	ID #	TEST	AVG % or	PASS FAIL
	[REFERENCE] FTS	ABBMM	2	DISPLAY	-0.11	PASS
PROCESS METER	PM	N/A	mA OUTPUT	-0.18	PASS	
ANALOG METER	AM	N/A	TOTALIZER	-0.28	PASS	
STOP WATCH	SW	N/A				

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

AS FOUND CERTIFICATION
 FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	ABB
CONTACT	Don Irvine Process Compliance Technician p 519 925 1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	MagMaster
		CONVERTER SERIAL NUMBER	3K620000015306
		FUSE	Panel G - Breaker #4
		PLANT ID	Shelburne WWTP
		METER ID	Storm Flow
		FIT ID	FIT-07
		CLIENT TAG	N/A
		OTHER	N/A
		GPS COORDINATES	N44 05 063 W080 11 535
VER BY - FM	Travis Krayetski	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	250	AS FOUND	516700	M3
F.S. FLOW - MAG	LPS	670.8	AS LEFT	516734	M3
F.S. RANGE - Q/P	LPS	200 000	DIFFERENCE	26	M3
TUBE CAL. FACTOR	1	1.36650			
			TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE (% ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	yes	
			ACCURACY BASED ON (% o r 	yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % o r		

FLOW TUBE SIMULATION							
		0.0	0.2	0.5	1.0	2.0	m/s
		0	2	5	10	20	% F.S. Flow
		0.0	6.7	16.8	33.5	67.1	% F.S. Range
REF. FLOW RATE		0.00	13.42	33.54	67.08	134.16	LPS
MUT [Reading]		0.00	13.39	33.55	67.03	134.15	LPS
MUT [Difference]		0.00	-0.03	0.01	-0.05	-0.01	LPS
MUT [% Error]		n/a	-0.19	0.03	-0.07	0.00	%
mA OUTPUT		4.000	5.073	6.683	9.366	14.732	mA
MUT [Reading]	min. 4.000 mA	3.991	5.062	6.672	9.347	14.704	mA
MUT [Difference]	max. 20.000 mA	-0.009	-0.011	-0.011	-0.019	-0.028	mA
MUT [% Error]		-0.22	-0.22	-0.17	-0.21	-0.19	%
TOTALIZER - REF. FLOW RATE						134.156	LPS
TOTALIZER [MUT]						17	M3
TEST TIME						126.66	SECONDS
CALC. TOTALIZER ERROR						17.019	M3
						-0.11	%

QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
[QMS] INFORMATION	IDENT	ID #	TEST	AVG % o r	PASS FAIL
(REFERENCE) FTS	ABBMM	1	DISPLAY	-0.06	PASS
PROCESS METER	PM	1	mA OUTPUT	-0.20	PASS
ANALOG METER	AM	N/A	TOTALIZER	-0.11	PASS
STOP WATCH	SW	Yes			

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

AS FOUND CERTIFICATION
 FORWARD FLOW DIRECTION

PASS

CLIENT DETAIL		EQUIPMENT DETAIL	
CUSTOMER	OCWA - West Highlands Hub	[MUT] MANUFACTURER	ABB
CONTACT	Don Irvine Process Compliance Technician p 519-925-1938 x225 c 519-321-9474 e dirvine@ocwa.com	MODEL	MagMaster
		CONVERTER SERIAL NUMBER	3K62000015302
		FUSE	Panel G - Breaker #8
		PLANT ID	Shelburne WWTP
		METER ID	Sludge Transfer Flow
		FIT ID	FIT-09
		CLIENT TAG	N/A
		OTHER	N/A
		GPS COORDINATES	N44 05 063 W080 11 535
VER. BY - FM	Travis Kravetski	VERIFICATION DATE	September 19 2018
Quality Management Standards Information - Reference equipment and instrumentation used to conduct this verification test is found in our AC- QMS document at the time this test was		CAL. FREQUENCY	Annual
		CAL. DUE DATE	September 2019

PROGRAMMING PARAMETERS			FORWARD TOTALIZER INFORMATION		
DIAMETER (DN)	mm	200	AS FOUND	27652	M3
F S. FLOW - MAG	LPS	468.7	AS LEFT	27664	M3
F S. RANGE - O/P	LPS	80.000	DIFFERENCE	12	M3
TUBE CAL. FACTOR	1	1.45194	TEST CRITERIA		
			AS FOUND CERTIFICATION TEST	Yes	
			FORWARD FLOW DIRECTION	Yes	
			ALLOWABLE [%] ERROR	5	
			COMPONENTS TESTED		
			CONVERTER DISPLAY	yes	
			mA OUTPUT	yes	
			TOTALIZER	yes	
			ACCURACY BASED ON [% o.r.]	yes	
			ERROR DOCUMENTED IN THIS REPORT, BASED ON % o.r.		

FLOW TUBE SIMULATION

		0.0	0.1	0.2	0.5	1.0	m/s
		0	1	2	5	10	% F.S. Flow
		0.0	5.9	11.7	29.3	58.6	% F.S. Range
REF. FLOW RATE		0.00	4.69	9.37	23.44	46.87	LPS
MUT (Reading)			4.68	9.34	23.42	46.74	LPS
MUT (Difference)		0.00	-0.01	-0.03	-0.02	-0.13	LPS
MUT (% Error)		n/a	-0.15	-0.36	-0.07	-0.28	%
mA OUTPUT		4.000	4.937	5.875	8.687	13.374	mA
MUT (Reading)	min. 4.000 mA	3.992	4.922	5.860	8.684	13.333	mA
MUT (Difference)	max. 20.000 mA	-0.008	-0.015	-0.015	-0.023	-0.041	mA
MUT (% Error)		-0.20	-0.31	-0.25	-0.27	-0.31	%
TOTALIZER - REF. FLOW RATE						46.871	LPS
TOTALIZER (MUT)						5	M3
TEST TIME						106.84	SECONDS
CALC. TOTALIZER						5.008	M3
ERROR						-0.15	%

COMMENTS

QUALITY MANAGEMENT STANDARDS INFO.			RESULTS		
[QMS] INFORMATION	IDENT	ID #	TEST	AVG % o.r.	PASS FAIL
[REFERENCE] FTS	ABBMM	1	DISPLAY	-0.21	PASS
PROCESS METER	PM	1	mA OUTPUT	-0.27	PASS
ANALOG METER	AM	N/A	TOTALIZER	-0.15	PASS
STOP WATCH	SW	Yes			


This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

**2018 Annual Performance Report
Shelburne Wastewater Treatment Plant
Amended Environmental Compliance Approval No. 6413-ABLQQS**

Appendix D

Process Flow Schematic

2018



- LEGEND**
- = Sewer Pipe
 - = Potable Water Pipe
 - = Storm Sewer Pipe
 - = Sewer Valve
 - = Potable Water Valve
 - = Storm Sewer Valve
 - = Sewer Manhole
 - = Potable Water Manhole
 - = Storm Sewer Manhole
 - = Sewer Lift Station
 - = Potable Water Lift Station
 - = Storm Sewer Lift Station
 - = Sewer Pump
 - = Potable Water Pump
 - = Storm Sewer Pump
 - = Sewer Tank
 - = Potable Water Tank
 - = Storm Sewer Tank
 - = Sewer Basin
 - = Potable Water Basin
 - = Storm Sewer Basin
 - = Sewer Chamber
 - = Potable Water Chamber
 - = Storm Sewer Chamber
 - = Sewer Junction
 - = Potable Water Junction
 - = Storm Sewer Junction
 - = Sewer Tee
 - = Potable Water Tee
 - = Storm Sewer Tee
 - = Sewer Bend
 - = Potable Water Bend
 - = Storm Sewer Bend
 - = Sewer Elbow
 - = Potable Water Elbow
 - = Storm Sewer Elbow
 - = Sewer Tee
 - = Potable Water Tee
 - = Storm Sewer Tee
 - = Sewer Bend
 - = Potable Water Bend
 - = Storm Sewer Bend
 - = Sewer Elbow
 - = Potable Water Elbow
 - = Storm Sewer Elbow

Burns & McDonnell
 10000 Burnside Avenue
 Dallas, Texas 75218
 TEL: 469-951-1000
 FAX: 469-951-1001
 PROJECT NO. 82-074-C3
 SHEET NO. 015

TOWN OF SPILDOURNE
 GENERAL PLANS
 PROCESS FLOW SCHEMATIC

**EXPANSION OF
 WATER POLLUTION
 CONTROL FACILITIES
 PHASE 2**

NO.	DATE	DESCRIPTION
1	10/1/82	AS SHOWN
2	11/1/82	AS SHOWN
3	12/1/82	AS SHOWN
4	1/1/83	AS SHOWN
5	2/1/83	AS SHOWN
6	3/1/83	AS SHOWN
7	4/1/83	AS SHOWN
8	5/1/83	AS SHOWN
9	6/1/83	AS SHOWN
10	7/1/83	AS SHOWN
11	8/1/83	AS SHOWN
12	9/1/83	AS SHOWN
13	10/1/83	AS SHOWN
14	11/1/83	AS SHOWN
15	12/1/83	AS SHOWN
16	1/1/84	AS SHOWN
17	2/1/84	AS SHOWN
18	3/1/84	AS SHOWN
19	4/1/84	AS SHOWN
20	5/1/84	AS SHOWN
21	6/1/84	AS SHOWN
22	7/1/84	AS SHOWN
23	8/1/84	AS SHOWN
24	9/1/84	AS SHOWN
25	10/1/84	AS SHOWN
26	11/1/84	AS SHOWN
27	12/1/84	AS SHOWN
28	1/1/85	AS SHOWN
29	2/1/85	AS SHOWN
30	3/1/85	AS SHOWN
31	4/1/85	AS SHOWN
32	5/1/85	AS SHOWN
33	6/1/85	AS SHOWN
34	7/1/85	AS SHOWN
35	8/1/85	AS SHOWN
36	9/1/85	AS SHOWN
37	10/1/85	AS SHOWN
38	11/1/85	AS SHOWN
39	12/1/85	AS SHOWN
40	1/1/86	AS SHOWN
41	2/1/86	AS SHOWN
42	3/1/86	AS SHOWN
43	4/1/86	AS SHOWN
44	5/1/86	AS SHOWN
45	6/1/86	AS SHOWN
46	7/1/86	AS SHOWN
47	8/1/86	AS SHOWN
48	9/1/86	AS SHOWN
49	10/1/86	AS SHOWN
50	11/1/86	AS SHOWN
51	12/1/86	AS SHOWN
52	1/1/87	AS SHOWN
53	2/1/87	AS SHOWN
54	3/1/87	AS SHOWN
55	4/1/87	AS SHOWN
56	5/1/87	AS SHOWN
57	6/1/87	AS SHOWN
58	7/1/87	AS SHOWN
59	8/1/87	AS SHOWN
60	9/1/87	AS SHOWN
61	10/1/87	AS SHOWN
62	11/1/87	AS SHOWN
63	12/1/87	AS SHOWN
64	1/1/88	AS SHOWN
65	2/1/88	AS SHOWN
66	3/1/88	AS SHOWN
67	4/1/88	AS SHOWN
68	5/1/88	AS SHOWN
69	6/1/88	AS SHOWN
70	7/1/88	AS SHOWN
71	8/1/88	AS SHOWN
72	9/1/88	AS SHOWN
73	10/1/88	AS SHOWN
74	11/1/88	AS SHOWN
75	12/1/88	AS SHOWN
76	1/1/89	AS SHOWN
77	2/1/89	AS SHOWN
78	3/1/89	AS SHOWN
79	4/1/89	AS SHOWN
80	5/1/89	AS SHOWN
81	6/1/89	AS SHOWN
82	7/1/89	AS SHOWN
83	8/1/89	AS SHOWN
84	9/1/89	AS SHOWN
85	10/1/89	AS SHOWN
86	11/1/89	AS SHOWN
87	12/1/89	AS SHOWN
88	1/1/90	AS SHOWN
89	2/1/90	AS SHOWN
90	3/1/90	AS SHOWN
91	4/1/90	AS SHOWN
92	5/1/90	AS SHOWN
93	6/1/90	AS SHOWN
94	7/1/90	AS SHOWN
95	8/1/90	AS SHOWN
96	9/1/90	AS SHOWN
97	10/1/90	AS SHOWN
98	11/1/90	AS SHOWN
99	12/1/90	AS SHOWN
100	1/1/91	AS SHOWN



DATE: 10/1/82
 SHEET NO. 015
 PROJECT NO. 82-074-C3